

Failure to meet established milestones subjects the Contractor to liquidated damages.

| ID | Task Name | Duration | Start | Finish | 2024 | | | | | | | | | | | | 2025 | | | | | |
|----|------------------------------------|-----------------|--------------------|--------------------|------|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|-----|------|-----|-----|-----|--|--|
| | | | | | Dec | Jan | Feb | Mar | Apr | May | Jun | Jul | Aug | Sep | Oct | Nov | Dec | Jan | Feb | Mar | | |
| 1 | Alice Birney ES MOD | 281 days | Fri 1/5/24 | Fri 1/31/25 | | | | | | | | | | | | | | | | | | |
| 2 | DSA Submittal | 0 days | Fri 1/5/24 | Fri 1/5/24 | | | | | | | | | | | | | | | | | | |
| 3 | DSA Review | 10 wks | Mon 1/8/24 | Fri 3/15/24 | | | | | | | | | | | | | | | | | | |
| 4 | DSA Back-check | 2 wks | Mon 3/11/24 | Fri 3/22/24 | | | | | | | | | | | | | | | | | | |
| 5 | DSA Approval | 0 days | Fri 3/29/24 | Fri 3/29/24 | | | | | | | | | | | | | | | | | | |
| 6 | Bid/Award | 50 days | Tue 2/13/24 | Mon 4/22/24 | | | | | | | | | | | | | | | | | | |
| 7 | Advertise | 0 days | Tue 2/13/24 | Tue 2/13/24 | | | | | | | | | | | | | | | | | | |
| 8 | Advertise 2 | 0 days | Tue 2/20/24 | Tue 2/20/24 | | | | | | | | | | | | | | | | | | |
| 9 | Mandatory Pre-bid @ 2pm | 0 days | Wed 2/21/24 | Wed 2/21/24 | | | | | | | | | | | | | | | | | | |
| 10 | Bidder RFBIs due by 2pm | 0 days | Tue 3/12/24 | Tue 3/12/24 | | | | | | | | | | | | | | | | | | |
| 11 | Issue Addenda by 2pm | 0 days | Mon 3/18/24 | Mon 3/18/24 | | | | | | | | | | | | | | | | | | |
| 12 | Bids due by 2pm | 0 days | Thu 3/21/24 | Thu 3/21/24 | | | | | | | | | | | | | | | | | | |
| 13 | Issue Notice of Intent | 5 days | Tue 3/26/24 | Mon 4/1/24 | | | | | | | | | | | | | | | | | | |
| 14 | Anticipated Board Approval | 0 days | Thu 4/18/24 | Thu 4/18/24 | | | | | | | | | | | | | | | | | | |
| 15 | Issue NTP | 0 days | Mon 4/22/24 | Mon 4/22/24 | | | | | | | | | | | | | | | | | | |
| 16 | Construction | 145 days | Mon 6/17/24 | Fri 1/3/25 | | | | | | | | | | | | | | | | | | |
| 17 | Mobilize | 0 days | Mon 6/17/24 | Mon 6/17/24 | | | | | | | | | | | | | | | | | | |
| 18 | Construction | 2.5 mons | Mon 6/17/24 | Fri 8/23/24 | | | | | | | | | | | | | | | | | | |
| 19 | Kitchen health department approval | 0 days | Mon 8/26/24 | Mon 8/26/24 | | | | | | | | | | | | | | | | | | |
| 20 | Punchlist | 2 mons | Mon 8/26/24 | Fri 10/18/24 | | | | | | | | | | | | | | | | | | |
| 21 | Landscape Maintenance Period | 90 days | Fri 8/23/24 | Thu 12/26/24 | | | | | | | | | | | | | | | | | | |
| 22 | Closeout | 0 mons | Fri 1/31/25 | Fri 1/31/25 | | | | | | | | | | | | | | | | | | |
| 23 | | | | | | | | | | | | | | | | | | | | | | |
| 24 | | | | | | | | | | | | | | | | | | | | | | |
| 25 | | | | | | | | | | | | | | | | | | | | | | |
| 26 | | | | | | | | | | | | | | | | | | | | | | |
| 27 | | 112 days | Sun 4/18/21 | Sun 9/19/21 | | | | | | | | | | | | | | | | | | |

| | | | | | | | | | | |
|---|-----------|--|--------------------|--|-----------------------|--|--------------------|--|-----------------|--|
| Alice Birney ES MOD Revised Bid/Award Schedule (03/05/2024) | Task | | Project Summary | | Manual Task | | Start-only | | Deadline | |
| | Split | | Inactive Task | | Duration-only | | Finish-only | | Progress | |
| | Milestone | | Inactive Milestone | | Manual Summary Rollup | | External Tasks | | Manual Progress | |
| | Summary | | Inactive Summary | | Manual Summary | | External Milestone | | | |