

Missing established milestones subjects the Contractor to liquidated damages.

ID	Task Name	Duration	Start	Finish	2024												2025	
					D	J	F	M	A	M	J	J	A	S	O	N	D	J
1	<b>Matsuyama ES MOD</b>	<b>257 days</b>	<b>1/5/2024</b>	<b>12/30/2024</b>														
2	DSA Submittal	0 days	1/5/2024	1/5/2024														
3	DSA Review	10 wks	1/8/2024	3/15/2024														
4	DSA Back-check	2 wks	3/11/2024	3/22/2024														
5	DSA Approval	0 days	3/29/2024	3/29/2024														
6	<b>Bid/Award</b>	<b>52 days</b>	<b>2/14/2024</b>	<b>4/25/2024</b>														
7	Advertise	0 days	2/14/2024	2/14/2024														
8	Advertise 2	0 days	2/21/2024	2/21/2024														
9	Mandatory Pre-bid @ 3pm	0 days	2/22/2024	2/22/2024														
10	Bidder RFBI due by 10am	0 days	3/13/2024	3/13/2024														
11	Issue Addenda by 10am	0 days	3/19/2024	3/19/2024														
12	Bids due by 10am	0 days	3/22/2024	3/22/2024														
13	Issue Notice of Intent	5 days	3/27/2024	4/2/2024														
14	Anticipated Board Approval	0 days	4/18/2024	4/18/2024														
15	Issue NTP	0 days	4/22/2024	4/22/2024														
16	<b>Construction</b>	<b>171 days</b>	<b>5/6/2024</b>	<b>12/30/2024</b>														
17	Mobilize	0 days	5/6/2024	5/6/2024														
18	Construction	4 mons	5/6/2024	8/23/2024														
19	Kitchen health department approval	0 days	8/26/2024	8/26/2024														
20	Punchlist	2 mons	8/27/2024	10/21/2024														
21	Landscape Maintenance Period	90 days	8/27/2024	12/30/2024														
22	<b>Closeout</b>	<b>0 mons</b>	<b>12/30/2024</b>	<b>12/30/2024</b>														

Matsuyama ES MOD Revised Bid/Award Schedule (03/05/2024)	Task		Inactive Task		Manual Summary Rollup		External Milestone	
	Split		Inactive Milestone		Manual Summary		Deadline	
	Milestone		Inactive Summary		Start-only		Progress	
	Summary		Manual Task		Finish-only		Manual Progress	
	Project Summary		Duration-only		External Tasks			