



**Business Services
Contracts Office**
5735 47th Avenue • Sacramento, CA 95824
(916) 643-2464
*Janea Marking, Chief Business Officer
Robert Aldama, Purchasing Manager II*

ADDENDUM NO. 1

Date: March 14, 2024

Issued by: Sacramento City Unified School District

**Project: Project #: 0525-470
John F. Kennedy HS Baseball/Softball/Tennis Court Improvements**

This addenda shall supersede the original Information, attachments, and specifications regarding Project No. 0525-470 where it adds to, deletes from, clarifies or otherwise modifies them. All other conditions and any previous addenda shall remain unchanged.

BIDDING REQUIREMENTS:

AD01.01 – Notice to Bidders 00 11 16, item 6. Sealed bids will be received until **2:00pm** on ~~March 27, 2024~~ **April 4, 2024**, at the **District Administration Office, 5735 47th Avenue, Sacramento, California 95824** at or after which time the bids will be opened and publicly read aloud. Any bid that is submitted after this time shall be nonresponsive and returned to the bidder. Any claim by a bidder of error in its bid must be made in compliance with section 5100 et seq. of the Public Contract Code.

AD01.02 – Scheduling of Work 01 32 13, 1.03, C. Milestone, Preliminary Construction Schedule is replaced by the attached.

TECHNICAL REQUIREMENTS: None.

DRAWINGS: None.

BIDDER QUESTIONS: None.

END OF ADDENDUM NO. 1

Acknowledgement of this Addendum will be required at time of bid.

ADDENDUM NO. 1 3/14/2024
Missing established milestones subjects the Contractor to liquidated damages.

ID	Task Name	Duration	Start	Finish	2024												2025											
					Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
1	John F Kennedy HS Baseball-Softball Fields/Tennis Court Improvements	412 days	Fri 9/1/23	Mon 3/31/25																								
2	Design	131 days	Fri 9/1/23	Fri 3/1/24																								
3	50% CDs	0 days	Fri 9/1/23	Fri 9/1/23																								
4	50% CDs Review with District	11 days	Fri 9/1/23	Fri 9/15/23																								
5	DSA Submittal, Review, Approval	18.6 wks	Wed 10/25/23	Fri 3/1/24																								
6	Bid/Award	44 days	Tue 3/5/24	Mon 5/6/24																								
7	Advertise	0 days	Tue 3/5/24	Tue 3/5/24																								
8	2nd Advertisement	0 days	Tue 3/12/24	Tue 3/12/24																								
9	Mandatory Pre-bid @ 10am	0 days	Wed 3/13/24	Wed 3/13/24																								
10	RFBIs Due by 2pm	0 days	Mon 3/18/24	Mon 3/18/24																								
11	Issue Addenda by 2pm	0 days	Tue 3/26/24	Tue 3/26/24																								
12	Bid Opening @ 2pm	0 days	Thu 4/4/24	Thu 4/4/24																								
13	Issue Notice of Intent	0 days	Tue 4/9/24	Tue 4/9/24																								
14	Anticipated Board Action	0 days	Thu 5/2/24	Thu 5/2/24																								
15	Issue NTP	0 days	Mon 5/6/24	Mon 5/6/24																								
16	Construction	222 days	Fri 5/24/24	Mon 3/31/25																								
17	Mobilize	0 days	Fri 5/24/24	Fri 5/24/24																								
18	Construction	6 mons	Tue 5/28/24	Mon 11/11/24																								
19	Landscape Maintenance	65 days	Tue 9/24/24	Mon 12/23/24																								
20	Punchlist work	30 days	Tue 11/12/24	Mon 12/23/24																								
21	Project Acceptance & Closeout Complete	0 days	Mon 3/31/25	Mon 3/31/25																								

JFK HS BB-SB
ICS Pre-lim/Bid Schedule

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			